

Rimersburg Borough Council
Engineer's Report
December 2, 2024

Community Building Project

Terra Works installed asphalt pad on 10/18 to divert runoff away from Eccles St. doorway
Sidewalk work to correct drainage to Eccles/Lawsonham inlet is still pending
Engineering Budget – \$17,000 (2% remaining as of 11/30)

Chestnut Street Paving (RBMA Waterline Project)

Terra Works completed paving on 10/18 – sealing work pending; hopefully end of this week
Total project cost to date (see attached pay application/change order):

Profile mill (1"-1.5") – \$9.00/SY x 1,568 Y	\$14,112.00
Asphalt paving crew (8 hours)	\$ 7,500.00
Terra Works trucking – \$110/hr x 40 hrs	\$ 4,400.00
IA Construction 9.5mm asphalt – \$78/ton x 340.22 tons	<u>\$26,537.16</u> (direct bill)
Total	\$52,549.16

Project is currently underbudget by \$8,438.34

As discussed, Borough to reimburse Authority for full-width paving work (\$26,012.00)

Wastewater Treatment Plant Operations

Plant has been running well with good settleability (no recent violations) – EADS visiting once per week

DCED Multimodal Grant App

Chestnut Street Safety & Mobility Improvement Project – application submitted 7/29
Sidewalk replacement (west side), curb installation (east side), stormwater upgrades, final paving
Cost estimate – \$1,257,486.00