

Rimersburg Borough Council
Engineer's Report
November 4, 2024

Community Building Project

Terra Works installed asphalt pad on 10/18 to divert runoff away from Eccles St. doorway
Sidewalk work to correct drainage to Eccles/Lawsonham inlet is still pending
Engineering Budget – \$17,000 (2% remaining as of 10/31)

Chestnut Street Paving (RBMA Waterline Project)

Terra Works completed paving on 10/18
Sealing work still pending – scope of sealing to be determined
Paving project total approx. \$52,550 and is underbudget (\$60,987.50 previously approved at 8/5 mtg)

Wastewater Treatment Plant Operations

Plant has been running well with good settleability (no recent violations) – EADS visiting once per week

DCED Multimodal Grant App

Chestnut Street Safety & Mobility Improvement Project – application submitted 7/29
Sidewalk replacement (west side), curb installation (east side), stormwater upgrades, final paving
Cost estimate – \$1,257,486.00