

Rimersburg Borough Council
Engineer's Report
October 7, 2024

Community Building Project

Milling/resurfacing work on asphalt remains to divert runoff away from doorway – no schedule yet
Work to be completed Fall 2024 in conjunction with Chestnut St. paving
Engineering Budget – \$17,000 (2% remaining as of 9/30)

Chestnut Street Paving Options

Terra Works to perform profile milling with a leveling course of 9.5mm asphalt – no schedule yet
Work to be completed Fall 2024 – property owners to be notified when paving schedule is set

Wastewater Treatment Plant Operations

Plant has been running well with good settleability (no recent violations) – EADS visiting once per week

DCED Multimodal Grant App

Chestnut Street Safety & Mobility Improvement Project – application submitted 7/29
Sidewalk replacement (west side), curb installation (east side), stormwater upgrades, final paving
Cost estimate – \$1,257,486.00