

Rimersburg Borough Council
Engineer's Report
February 6, 2023

Community Building Project

Original CDBG Grant Award – \$55,000

Engineering Budget – \$15,000 (23% remaining)

Final design complete

Highway Occupancy Permit – approved 11/8

Terra Works was the low bidder at \$171,366

Ryan Miles confirmed again on 1/10 that they will honor their original bid and can complete the project before the grant deadline; bond documents have been drafted

Kristi Amato has requested a grant extension from DCED through September 2023 and is confident it will be approved

Additional CDBG funds are available – \$30,000 Knox Township project bid (~\$123,000 grant surplus)

Project has started; expected to be finished by 2/10

Kristi Amato can't officially transfer funds to Rimersburg until Knox Twp project is complete

Rimersburg can issue Notice of Award to Terra Works once Kristi gives approval

DCED Multimodal Grant App

Chestnut Street Safety & Mobility Improvement Project

Sidewalk replacement (west side), curb installation (east side), stormwater upgrades

Grant Request – \$458,512.50

Application submitted to DCED on 7/26 – no award announcement at this time