

ENGINEERING ARCHITECTURE AND DESIGN SERVICES

Rimersburg Borough Municipal Authority Engineer's Report July 6, 2022

Wastewater Treatment Plant Upgrades

Lewis Property – Atty Merkel plans to amend Declaration of Taking for exclusive ROW only (no update) Stormwater Mgmt approval issued 6/28

NPDES/E&S Permit – Conservation District processing permit this week

Part II Water Quality Mgmt Permit pending DEP review – Emily Voorhees (no update)

Budget – 66% remaining (see attached summary)

Chestnut St Water & Sewer Replacement Project

Design, details and specs ongoing – plans provided to Frank on 6/30 Highway Occupancy Permit application complete – submittal pending Business Partner ID activation Kristi Amato waiting on County Solicitor to review subrecipient agreement (as of 7/5)

PENNVEST - Lead Line Replacement Project

Design, details and specs ongoing – plans provided to Frank on 6/30 Highway Occupancy Permit application complete – submittal pending Business Partner ID activation PENNVEST closing scheduled for 9/27/22

Fairgrounds Water Tank Painting

Construction began on 6/25
Blasting, zinc primer and stripe coat complete; finish coat to be complete by 7/9
Sherwin Williams (Toby Butler) providing critical phase inspection
Contract gives 60 days (8/12) for substantial completion, 90 days (9/11) for final payment

2022 CDBG Grants

Public hearing set for 7/7 at 6pm at County Building – attendance is mandatory for all applicants

George Farms - Milkhouse Grill Restaurant Project

Sealed engineering plans provided to RBMA on 6/30 EADS provided comments to RBMA on 7/6 Atty Greenfield to draft agreement outlining Authority reqs

Rules & Regulations

Rule 8. (Grinder Pump Section) – remove "Pressure sewer piping shall be color coded (brown) to distinguish the piping from water service laterals."

Rimersburg Borough Municipal Authority Wastewater Treatment Plant Upgrades – Budget Report as of 7/1/22

Phase	Phase Name	Budget	Work Completed	% Budget Remaining
10	Basic Services - Study	\$60,000	\$54,703.04	9%
11	Basic Services - Engineering	\$345,000	\$102,090.89	70%
20	Field Surveys & Mapping	\$20,000	\$18,763.77	6%
30	Geotechnical	\$30,000		100%
40	WQM Part II Permit	\$30,000	\$26,920.57	10%
50	NPDES Permit (Stormwater)	\$30,000	\$27,971.63	7%
60	General Permit	\$15,000	\$13,886.54	7%
70	PENNDOT Driveway Permit	\$10,000		100%
80	County & Local Permits	\$10,000		100%
90	Subdivision Prep Plan	\$15,000	\$14,909.59	1%
100	Property Owner Negotiations	\$5,000	\$5,288.01	-6%
110	Funding Administration	\$50,000	\$6,524.85	87%
120	Startup Assistance	\$10,000		100%
130	Resident Project Representative	\$170,000		100%
	Totals	\$800,000	\$271,058.89	66%