

Rimersburg Borough Council
Engineer's Report
August 1, 2022

Community Building Project

CDBG Grant Award – \$55,000

Engineering Agreement – \$15,000 budget (70% remaining)

Design and bid documents being prepared for advertisement

Construction schedule – material availability (pipe, pump, etc) may delay project until spring

Bidding schedule – dependent on Council's meeting schedule as follows:

- 1) 9/19 – Approve design (regular mtg)
10/14 – Bid opening
10/17 – Award project (special mtg)
11/7 – Notice to Proceed

- 2) 9/19 – Approve design (regular mtg)
11/4 – Bid opening
11/7 – Award project (regular mtg)
11/28 – Notice to Proceed

DCED Multimodal Grant App

Chestnut Street Safety & Mobility Improvement Project

Sidewalk replacement (west side), curb installation (east side), stormwater upgrades

Grant Request – \$458,512.50

Application submitted to DCED on 7/26 – awards to be announced in November