

Rimersburg Borough Council  
Engineer’s Report  
August 5, 2024

**Community Building Project**

One-year warranty on construction work ends 8/29/24

Milling/resurfacing work on asphalt remains to divert runoff away from doorway

EADS held field meeting w/Terra Works on 6/6 to review options – discuss

Terra Works has requested a liability release related to ADA requirements

**Motion Requested**

Engineering Budget – \$17,000 (2% remaining as of 5/31)

**DCED Multimodal Grant App**

Chestnut Street Safety & Mobility Improvement Project – application submitted 7/29

Sidewalk replacement (west side), curb installation (east side), stormwater upgrades, final paving

Cost estimate – \$1,257,486.00

**County CDBG Grant App**

Community Building Architectural Assessment – to be submitted by 8/9

Prepare for future upgrades including: structural repairs, doors, windows, electrical service, restrooms, etc.

Cost estimate – \$22,000

Resolution to Apply

**Motion Requested**

Application Authorization

**Motion Requested**

**Chestnut Street Paving Options**

Uneven sections exist due to a variety of things – discuss

Base course (25mm) asphalt installed after waterline project was not a permanent surface.

Terra Works quoted profile milling with a leveling course of 9.5mm asphalt:

Profile mill (1”-1.5”) – \$9.00/SY x 1,568 Y	\$14,107.50
Asphalt overlay (1.5”) – \$15.00 x 1,568 Y	\$23,520.00
IA Construction 9.5mm asphalt – \$79/ton x 240 tons	\$18,960.00
Terra Works trucking – \$110/hr x 40 hrs	<u>\$ 4,400.00</u>
Total	\$60,987.50