

Rimersburg Borough Council
Engineer's Report
December 19, 2022

Community Building Project

Original CDBG Grant Award – \$55,000
Engineering Budget – \$15,000 (30% remaining)
Final design complete
Highway Occupancy Permit – approved 11/8

Additional CDBG funds will be available following bid opening on 12/21 from another project – \$100,000+
All work would need to be complete by Mar 20, 2023

Terra Works was the previous low bidder at \$171,366 – they will honor their original bid and believe they can complete the project before the deadline

EADS coordinated with Atty Hager – new motion can be made based on new information

Award project to Terra Works – Notice of Award contingent on sufficient grant/Borough funds

Motion Requested

DCED Multimodal Grant App

Chestnut Street Safety & Mobility Improvement Project

Sidewalk replacement (west side), curb installation (east side), stormwater upgrades

Grant Request – \$458,512.50

Application submitted to DCED on 7/26 – award announcement postponed to January (new Governor)