

Rimersburg Borough Council
Engineer's Report
March 3, 2025

Community Building Project

Sidewalk work to correct drainage to Eccles/Lawsonham inlet was completed on Dec 19

Cold patch will be monitored until hot mix can be applied in the spring

Engineering Budget – \$17,000 (2% remaining as of 2/28)

Chestnut Street Paving (RBMA Waterline Project)

Terra Works completed paving on 10/18 – sealing work only partially complete; on their spring schedule

Wastewater Treatment Plant Operations

Plant has been running well with good settleability (no recent violations) – EADS visiting once every 2 weeks

Basin 2 influent valve inoperable – to be repaired by Olson Services this week

DCED Greenways, Trails & Recreation Program (GTRP) Grant

Funding for outdoor parks and recreation facilities (including indoor recreation)

Grant awards up to \$250,000 – 15% local match required

Engineering costs not to exceed 10% of the grant award

\$100 application fee

Deadline 5/31

DCED Multimodal Grant App

Chestnut Street Safety & Mobility Improvement Project – application submitted 7/29/24

Sidewalk replacement (west side), curb installation (east side), stormwater upgrades, final paving

Cost estimate – \$1,257,486.00

Grants announced on 2/24 – project was not awarded in this round