

Rimersburg Borough Council
Engineer's Report
March 6, 2023

Community Building Project

Original CDBG Grant Award – \$55,000

Engineering Budget – \$15,000 (23% remaining)

Final design complete

Highway Occupancy Permit – approved 11/8

Terra Works was the low bidder at \$171,366

Ryan Miles confirmed again on 1/10 that they will honor their original bid and can complete the project before the grant deadline; bond documents have been drafted

Kristi Amato received a grant extension from DCED through February 2024

Additional CDBG funds – Knox Township project is now finished

Final payment submitted to County for \$30,000 on 3/1 (\$123,000 grant surplus)

Kristi Amato can't officially transfer funds to Rimersburg until Commissioners give approval

Rimersburg can then issue Notice of Award to Terra Works

DCED Multimodal Grant App

Chestnut Street Safety & Mobility Improvement Project

Sidewalk replacement (west side), curb installation (east side), stormwater upgrades

Grant Request – \$458,512.50

Application submitted to DCED on 7/26 – no award announcement at this time