

Rimersburg Borough Council
Engineer's Report
May 6, 2024

Community Building Project

One-year warranty on construction work ends 8/29/24

Milling/resurfacing work on asphalt remains to divert runoff away from doorway

EADS has been in contact w/Terra Works to complete work in conjunction with Chestnut/Monterey paving to be completed by 5/17

Engineering Budget – \$17,000 (2% remaining as of 4/30)

Community Building Generator

Council to determine how generator will be purchased/installed (COSTARS vs contractor bidding)

EADS can provide quote for engineering services if bidding is necessary

RBMA Lead Water Line Replacement Project

Paving along Cherry Run St, Back St, Carr St, Eccles St, Hetrich Alley, Bank Alley, Ditty Dr, Donhiser Alley, Mill Alley, and E. Broad St to begin on 5/6 – total of 1,600 yd³ (\$89,600 budget)

Paving contractor recommends widening proposed paving in some areas to improve restoration/longevity of streets to support future tar & chip applications

Add'l paving would be responsibility of Borough since it's outside of water line project scope

Estimate of add'l paving is ~20% of total paving budget (\$15,000-\$20,000)

Motion Requested