

Rimersburg Borough Municipal Authority
Engineer's Report
September 7, 2022

Wastewater Treatment Plant Upgrades

Lewis Property – Atty Merkel plans to amend Declaration of Taking for exclusive ROW only (no update)
Stormwater Mgmt/NPDES/E&S Permit all approved
Part II Water Quality Mgmt Permit pending DEP review – Emily Voorhees (no update)
Budget – 66% remaining (see attached summary)

Chestnut St Water & Sewer Replacement Project

Highway Occupancy Permit (HOP) application “stuck in EPS” – resubmitted on 8/10
Design, details and specs being finalized for bidding once HOP is received
Atty Greenfield to provide temporary construction license agreements for 22 property owners
DCED Subrecipient Agreement (2021 funding)

Motion Requested**PENNVEST – Lead Line Replacement Project**

Highway Occupancy Permit (HOP) application “stuck in EPS” – resubmitted on 8/10
Design, details and specs being finalized for bidding once HOP is received
Easement documents for Hetrick & Dougherty provided to Frank on 7/28
PENNVEST closing will need to be delayed until bidding schedule is finalized
PENNVEST Call will be rescheduled

Fairgrounds Water Tank Painting

VOC results rec'd on 8/5 (passed); tank put back online on 8/8
Increased water pressure resulted in several system leaks (Carr St, Main St) – tank level lowered to ½
PWS Operation Permit approved by DEP on 8/16
Exterior adhesion test results provided by Worldwide on 8/16
All repair work completed at Shirley Campbell's on 8/17
Pay Application #2 submitted 8/15 – \$8,797.00
Pay Application #3 submitted 8/15 – \$7,865.00
Project Budget – \$157,300 Project Cost to Date – \$157,300

Motion Requested**Motion Requested****2022 CDBG Application**

Monterey Road Water Line application submitted 8/5 – \$244,780.00 requested
County approved \$205,000 on 8/24

CDBG State Competitive Grants

Open window for submissions – Current round ends Feb 3, 2023
No project cost limit – Project must only benefit Borough residents
County generally prepares application w/engineer assistance

George Farms – Milkhouse Grill Restaurant Project

EADS approved pipe materials submission by Scott Mealy on 8/17

Rimersburg Borough Municipal Authority
Wastewater Treatment Plant Upgrades – Budget Report as of 8/31/22

Phase	Phase Name	Budget	Work Completed	% Budget Remaining
10	Basic Services - Study	\$60,000	\$54,703.04	9%
11	Basic Services - Engineering	\$345,000	\$102,090.89	70%
20	Field Surveys & Mapping	\$20,000	\$18,763.77	6%
30	Geotechnical	\$30,000		100%
40	WQM Part II Permit	\$30,000	\$26,920.57	10%
50	NPDES Permit (Stormwater)	\$30,000	\$27,971.63	7%
60	General Permit	\$15,000	\$13,886.54	7%
70	PENNDOT Driveway Permit	\$10,000		100%
80	County & Local Permits	\$10,000		100%
90	Subdivision Prep Plan	\$15,000	\$14,909.59	1%
100	Property Owner Negotiations	\$5,000	\$5,288.01	-6%
110	Funding Administration	\$50,000	\$6,524.85	87%
120	Startup Assistance	\$10,000		100%
130	Resident Project Representative	\$170,000		100%
	Totals	\$800,000	\$271,058.89	66%