

Rimersburg Borough Municipal Authority
Engineer's Report
October 5, 2022

Wastewater Treatment Plant Upgrades

Lewis Property – Atty Merkel plans to amend Declaration of Taking for exclusive ROW only (no update)
Stormwater Mgmt/NPDES/E&S Permit all approved
Part II Water Quality Mgmt Permit pending DEP review – Emily Voorhees (no update)
Budget – 66% remaining (see attached summary)

Chestnut St Water & Sewer Replacement Project

Highway Occupancy Permit (HOP) application – comments received on 9/8; resubmitted on 9/19
Design, details and specs being finalized for bidding once HOP is received
Atty Greenfield easement agreements for 22 property owners

PENNVEST – Lead Line Replacement Project

Highway Occupancy Permit (HOP) application – comments received on 9/8; resubmitted on 9/19
Design, details and specs being finalized for bidding once HOP is received
Easement documents for Hetrick & Dougherty provided to Frank on 7/28
PENNVEST closing will need to be delayed until bidding schedule is finalized
PENNVEST call will be rescheduled
PennDOT reports no SR 68 repaving until 2024

2022 CDBG Grant

Monterey Road Water Line project – \$205,000 approved
Kristi Amato to update grant schedule

CDBG State Competitive Grants

Open window for submissions – Current round ends Feb 3, 2023
EADS sent cost estimate to Kristi Amato on 9/15 for all remaining cast iron water lines – \$2,768,020

DCED Grant Programs Announced for 2022

- 1) PA Small Water & Sewer Grant Program – Projects \$30,000-\$500,000; matching funds at least 15%
 - 2) H2O Grants – Projects \$500,000-\$20,000,000; matching funds at least 50%
- PENNVEST funding can be used for matching funds
Applications due by 12/21 – \$100 app fee
EADS can prepare applications for \$500 each

George Farms – Milkhouse Grill Restaurant Project

EADS approved pipe materials submission by Scott Mealy on 8/17

Rimersburg Borough Municipal Authority
Wastewater Treatment Plant Upgrades – Budget Report as of 9/30/22

Phase	Phase Name	Budget	Work Completed	% Budget Remaining
10	Basic Services - Study	\$60,000	\$54,703.04	9%
11	Basic Services - Engineering	\$345,000	\$102,090.89	70%
20	Field Surveys & Mapping	\$20,000	\$18,763.77	6%
30	Geotechnical	\$30,000		100%
40	WQM Part II Permit	\$30,000	\$26,920.57	10%
50	NPDES Permit (Stormwater)	\$30,000	\$27,971.63	7%
60	General Permit	\$15,000	\$13,886.54	7%
70	PENNDOT Driveway Permit	\$10,000		100%
80	County & Local Permits	\$10,000		100%
90	Subdivision Prep Plan	\$15,000	\$14,909.59	1%
100	Property Owner Negotiations	\$5,000	\$5,288.01	-6%
110	Funding Administration	\$50,000	\$6,524.85	87%
120	Startup Assistance	\$10,000		100%
130	Resident Project Representative	\$170,000		100%
	Totals	\$800,000	\$271,058.89	66%